

Location	Description of Works	Rev 1 - 15/05/2018
J10a East Bridge	Beam Placement	M20 FC 01/12/2018 Weekend
	Beam Placement (Back Up)	M20 FC 08/12/2018 Weekend
	Install Perm Formwork	M20 LC 10/12/2018 5 Nights
	Concrete Deck	M20 LC 04/02/2019 4 Nights
	Install Parapet and Paraslim	M20 LC 14/02/2019 15 Nights
J10A West Bridge	Beam Placement	M20 FC 15/12/2018 Weekend
	Beam Placement (Back Up)	M20 FC 05/01/2019 Weekend
	Install Perm Formwork	M20 LC 07/01/2019 15 Nights
	Concrete Deck	M20 LC 22/02/2019 4 Nights
	Install Parapet and Paraslim	M20 LC 02/04/2019 20 Nights
Kingsford	Place Footbridge	M20 FC 29/09/2019 Weekend
	Place Footbridge (Back Up)	M20 FC 06/10/2019 Weekend
Highfield	Bridge Demantle	M20 FC 01/06/2019 Weekend
	Bridge Demantle (Back Up)	M20 FC 08/06/2019 Weekend
	Remove Centre Pier	M20 FC 15/06/2019 Weekend
Church Road	Dismantle Bridge	A2070 FC 16-17/06/2018 Weekend
	Dismantle Bridge (Back Up)	A2070 FC 23-24/06/2018 Weekend
	Install Bridge	A2070 FC Weekend
	Install Bridge (Back Up)	A2070 FC Weekend
A2070	Install Contraflow	A2070 FC Weekend
	Switch Contraflow	A2070 FC Weekend
	Surface Tie ins	A2070 FC Weekend

070 Full Closure (FC) and Lane Closures (LC)

Rev 2 - 29/05/2018			
M20 FC			
01/12/2018	Weekend		
M20 FC			
08/12/2018	Weekend		
M20 LC			
10/12/2018	8 Nights		
M20 LC			
04/02/2019	4 Nights		
M20 LC			
14/02/2019	15 Nights		
M20 FC			
05/01/2019	Weekend		
M20 FC			
12/01/2019	Weekend		
M20 LC			
07/01/2019	10 Nights		
M20 LC			
22/02/2019	5 Nights		
M20 LC			
02/04/2019	4 Nights		
M20 FC			
06/10/2019	Weekend		
M20 FC			
13/10/2019	Weekend		
M20 FC			
01/06/2019	Weekend		
M20 FC			
08/06/2019	Weekend		
M20 FC			
15/06/2019	Weekend		
A2070 FC			
16-17/06/2018	Weekend		
A2070 FC			
23-24/06/2018	Weekend		
A2070 FC			
09-10/02/2019	Weekend		
A2070 FC			
16-17/02/2019	Weekend		
A2070 FC			
18/07/2018	Weekend		
A2070 FC			
29/10/2018	Weekend		
A2070 FC			
29/07/2019	Weekend		